



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	AHU # 1
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	York
Model #	CFNM23187D
Serial #	04-246938-0101
Fan Sheave	6.4x2B SDS
Bore Size	SDS 1 11/16"
Belts/Size/Make	2 BX57 Goodyear
Center Distance	20 1/4"

Motor Information

Make/Frame	Baldor 254T
Model #	EM3333T-8
Horsepower	15.0 HP
Volts / Ph / Hz	200 3PH 60HZ
Amperage	42.4
Motor sheave	6.4x2B SDS
Bore Size	SDS 1 5/8"

Operating Conditions

	Design	Actual
Total Cfm	9,500	9,921
RA Cfm	-	-
OA Cfm	9,500	9,921
Fan Rpm		2014
Motor Rpm	1765	1772
Motor Voltage	200	203
Motor Amperage	42.4	38.3 34.3 38.8
Service Factor	1.15	1.15
Corrected F.L.A.	-	41.77

Static Profile

	Design	Actual
External S.P.		1.125"
Fan total S.P.		4.715"
Fan suction S.P.		.875" neg.
Fan discharge S.P.		3.84" pos.
Cooling coil S.P.		note # 2
Pre filters / Bag		note # 2
Final filters		.74"
Outside air % open		100%
Sheave % of Max.		Fixed

Remarks:

- 1) System balanced with only (1) unit running which pull from a common outside air louver.
- 2) Static pressure drop across coils = 1.25"
- 3) Static pressure drop across furnace = .24"
- 4) Static pressure drop across final filters = 1.36"
- 5) All information above was taken with (1) unit running.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER, GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 1
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
306	1	C	8"	1	180	180	195	195	108%
306	2	C	8"	1	180	180	189	189	105%
306	3	C	8"	1	180	180	185	185	103%
306	4	C	8"	1	180	180	188	188	104%
307	5	C	8"	1	290	290	296	296	102%
307	6	C	8"	1	290	290	283	283	98%
307	7	C	8"	1	180	180	165	165	92%
305	8	A	12"	1	440	440	464	464	105%
305	9	A	12"	1	440	440	468	468	106%
305	10	A	12"	1	435	435	498	498	114%
305	11	A	12"	1	435	435	467	467	107%
HP-7	12	-	6"	0.196	204	40	210	41	103%
301	13	-	8"	1	250	250	255	255	102%
HP-9	14	-	8"	0.349	487	170	498	174	102%
HP-8	15	-	6"	0.196	204	40	190	37	93%
301	16	-	6"	1	240	240	200	200	83%
312	17	G	6"	1	130	130	125	125	96%
315	18	G	6"	1	100	100	96	96	96%
313	19	D	10"	1	200	200	197	197	99%
313	20	D	10"	1	200	200	220	220	110%
					Design		Actual		
					Cfm	4,600	Cfm	4,743	103%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.
 1) Register # 16 has a 8" neck with a 8" flex connected to a 6" duct.

Date:	revised 12/29/04	Tested By:	O'Brien / Shenton
-------	------------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER, GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 1
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
314	21	E	10"	1	300	300	321	321	107%
314	22	E	10"	1	300	300	321	321	107%
316	23	D	10"	1	250	250	257	257	103%
316	24	D	10"	1	600	600	590	590	98%
316	25	D	10"	1	350	350	340	340	97%
318	26	A	10"x16"	1.11	477	530	474	526	99%
317	27	A	10"	1	430	430	467	467	109%
317	28	A	10"	1	430	430	467	467	109%
317	29	A	10"	1	430	430	467	467	109%
321	30	-	8"	1	250	250	275	275	110%
HP-4	31	-	8"	0.349	115	40	126	44	110%
HP-15	32	-	6"	0.196	765	150	787	154	103%
321	33	-	8"	1	200	200	214	214	107%
HP-3	34	-	6"	0.196	204	40	198	39	97%
313	35	-	10"	1	600	600	540	540	90%
						Design		Actual	
						Cfm	4,900	Cfm	5,022

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.

- 1) Total to outlets # 21 & # 22. 12"x14" AK = 1.16 velocity = 554 FPM CFM = 643
- 2) Total to outlets # 27, # 28 & # 29. 12"x16" AK = 1.33 velocity = 1054 FPM CFM = 1402
- 3) Room # 316 total traverse to register # 2 & # 3 14"x12" AK = 1.17 velocity = 795 FPM CFM = 930. 930 CFM minus flowhood reading of 340 CFM on register # 3 leaves 590 CFM for register # 2.
- 4) Total traverse to registers # 19, 20 & 35. 15"x12" AK = 1.25 velocity = 766 FPM CFM = 957. 957 CFM minus flowhood readings of 197 & 220 leaves 540 for register # 35.

Date: revised 12/29/04 Tested By: O'Brien / Shenton



Replaces 1st Sheet
of AHU #1 See Dates

Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 1
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
301	1	-	-	1	1,750	1,750	1,186	1,186	68%
302 & 302A	2	-	18"x10"	1.25	1,184	1,480	835	1,044	71%
306	3	G	6"	1	130	130	179	179	138%
306A	4	-	15"x12"	1.25	800	1,000	827	1,034	103%
306B	5	-	14"x12"	1.16	517	600	453	525	88%
306C	6	D	10"	1	250	250	288	288	115%
306C	7	-	14"x12"	1.16	819	950	1,087	1,261	133%
306D	8	-	10"x16"	1.11	477	530	661	734	138%
306E	9	-	16"x12"	1.33	970	1,290	1,656	2,202	171%
316F	10	G	6"	1	100	100	0	0	0%
391	11	-	8"	1	250	250	245	245	98%
391	12	-	6"	1	240	240	190	190	79%
395	13	-	8"	1	250	250	260	260	104%
395	14	-	8"	1	200	200	204	204	102%
HP-3	15	-	6"	0.196	204	40	188	37	92%
HP-4	16	-	8"	0.349	115	40	116	40	101%
HP-7	17	-	6"	0.196	204	40	198	39	97%
HP-8	18	-	6"	0.196	204	40	195	38	96%
HP-9	19	-	8"	0.349	487	170	465	162	95%
HP-15	20	-	6"	0.196	765	150	750	147	98%
					Design		Actual		
					Cfm	9,500	Cfm	9,816	103%

Remarks: 1) Readings above are room totals only. Individual diffusers were not necessarily balanced proportionally due to only having 1/2 hour to obtain proper room pressures so that the hood certification could take place. The UVM Professor's, Bob Howard & L.N. Consulting were aware that we were only adjusting dampers (without taking actual readings) on AHU # 1 in order to obtain proper room pressures. We then returned two days later to read and record the changes made to AHU # 1 along with room pressures.

Date:	1/5/2005	Tested By:	O'Brien / Shenton
-------	----------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	AHU # 2
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	York
Model #	CFNM23191D
Serial #	04-246938-0102
Fan Sheave	4.6x2B SDS
Bore Size	SDS 1 1/2"
Belts/Size/Make	2 BX46 Carlisle
Center Distance	17 1/4"

Motor Information

Make/Frame	Baldor 254T
Model #	EM2333T-8
Horsepower	15.0 HP
Volts / Ph / Hz	200 3PH 60HZ
Amperage	42.4
Motor sheave	2VP60
Bore Size	1 5/8"

Operating Conditions

	Design	Actual
Total Cfm	6,525	6,766
RA Cfm	-	-
OA Cfm	6,525	6,766
Fan Rpm		2099
Motor Rpm	1765	1783
Motor Voltage	200	203
Motor Amperage	42.4	28.0 25.0 23.5
Service Factor	1.15	1.15
Corrected F.L.A.	-	41.77

Static Profile

	Design	Actual
External S.P.		1.84"
Fan total S.P.		3.355"
Fan suction S.P.		.655" neg.
Fan discharge S.P.		2.70" pos.
Cooling coil S.P.		-
Pre filters / Bag		.645"
Final filters		.76"
Outside air % open		100%
Sheave % of Max.		100%

Remarks:

- 1) System balanced with only (1) unit running which pull from a common outside air louver.
- 2) All information above was taken with (1) unit running.
- 3) Total actual CFM is by addition of fume hoods.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	AHU # 3
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	York
Model #	AP400FSAF30
Serial #	CGDM-008917
Fan Sheave	2B5V110
Bore Size	B 2 3/16"
Belts/Size/Make	2 BP84 Carlisle
Center Distance	28 1/2"

Motor Information

Make/Frame	Leeson 284T
Model #	N284T17FB5A
Horsepower	25.0 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	66.0 - 60.0 / 30.0
Motor sheave	2B5V86
Bore Size	B 1 7/8"

Operating Conditions

	Design	Actual
Total Cfm	16,255	15,809
RA Cfm	5,995	5,659
OA Cfm	10,260	10,150
Fan Rpm	-	1390
Motor Rpm	1770	1778
Motor Voltage	208	196
Motor Amperage	66.0	47.0
Service Factor	1.15	1.15
Corrected F.L.A.	-	70.0

Static Profile

	Design	Actual
External S.P.		.92"
Fan total S.P.		3.57"
Fan suction S.P.		2.32" neg.
Fan discharge S.P.		1.25" pos.
Cooling coil S.P.		1.07"
Heating Coil S.P.		.10"
final / Box filters		* .18"
Outside air % open		100%
Sheave % of Max.		fixed

Remarks: * Prior to start of balancing we found the box filters to be extremely dirty. They were removed and new ones ordered. System balanced without box filters.

- 1) VFD set at 60.0 HZ
- 2) Static pressure drop across heat reclaim coil = .83"
- 3) Static pressure drop across air straightner = .28"
- 4) Static pressure drop across discharge air baffle / sound attenuator = .19"
- 5) Total actual outside air is a calculation of total supply air minus total return air.

Date:	7/04 - 9/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Supply Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
311	1	A	12"	1	650	650	806	806	124%
311	2	A	12"	1	650	650	517	517	80%
311	3	A	12"	1	650	650	465	465	72%
311	4	A	12"	1	650	650	788	788	121%
308	HP ?	galv	8"x8"	0.44	227	100	207	91	91%
330	HP43	galv	12"x8"	0.67	746	500	728	488	98%
336	HP10	galv	18"x10"	1.25	108	135	117	146	108%
335	HP44	galv	8"	0.349	430	150	487	170	113%
329	HP12	galv	8"	0.349	430	150	447	156	104%
327	HP14	galv	8"	0.349	716	250	771	269	108%
327	HP13	galv	10"	0.545	367	200	323	176	88%
325	HP2	galv	6"	0.196	510	100	464	91	91%
325	HP1	galv	8"	0.349	430	150	407	142	95%
205	5	-	6"	1	250	250	253	253	101%
206	6	-	8"	1	250	250	250	250	100%
202	HP22	galv	6"	0.196	204	40	235	46	115%
223	HP21	galv	8"	0.349	716	250	776	271	108%
231	HP19	galv	6"	0.196	204	40	255	50	125%
230	HP20	galv	6"	0.196	1,020	200	892	175	87%
207	7	A	14"	1	420	420	168	168	40%
					Design		Actual		
					Cfm	5,785	Cfm	5,518	95%

Remarks:	<p>* Where effective area is equal to 1 a flowhood was used for balancing.</p> <p>1) Room # 311 all diffusers were left full open to accomadate total airflow due to flex restrictions.</p> <p>2) HP43 outside air derived by subtracting room 308 heat pump from traverse on main total.</p> <p>3) Take - off that feeds room # 207 is placed in a bad spot and is smaller than indicated on the drawings. Due to configuration of take - off stratification may occur across the reheat coil.</p> <p>4) HP19 outside air is closed as much as possible.</p>		
Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton



Testing * Balancing * Commissioning * Services


REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Supply Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
207	8	A	14"	1	420	420	264	264	63%
207	9	A	14"	1	420	420	201	201	48%
213	10	K	10"	1	215	215	219	219	102%
213	11	K	10"	1	220	220	220	220	100%
213	12	K	10"	1	220	220	230	230	105%
213	13	K	10"	1	220	220	219	219	100%
214	14	F	8"	1	140	140	132	132	94%
214	15	F	8"	1	140	140	127	127	91%
214	16	F	8"	1	135	135	141	141	104%
214	17	F	8"	1	135	135	132	132	98%
209	18	F	8"	1	250	250	265	265	106%
209A	19	G	6"	1	50	50	50	50	100%
215	20	K	10"	1	250	250	228	228	91%
215	21	K	10"	1	250	250	245	245	98%
215	22	K	10"	1	250	250	269	269	108%
215	23	K	10"	1	250	250	255	255	102%
216	24	-	8"	1	200	200	196	196	98%
216	25	-	8"	1	200	200	194	194	97%
222	HP42	galv	10"	0.545	459	250	442	241	96%
217	HP24	galv	6"	0.196	204	40	219	43	107%
					Design		Actual		
					Cfm	4,255	Cfm	3,871	91%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.
 1) Take - off that feeds room # 207 is placed in a bad spot and is smaller than indicated on the drawings. Due to configuration of take - off stratification may occur across the reheat coil.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Supply Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
220	HP25	galv	6"	0.196	204	40	235	46	115%
228/229	HP41	galv	6"	0.196	510	100	520	102	102%
225	HP40	galv	10"x14"	0.97	103	100	115	112	112%
-	HP18	galv	10"x8"	0.55	273	150	269	148	99%
-	HP17	galv	8"	0.349	573	200	616	215	107%
-	HP16	galv	6"	0.196	510	100	515	101	101%
-	HP15	galv	8"	0.349	573	200	581	203	101%
106	26	F	8"	1	120	120	128	128	107%
107	27	F	8"	1	150	150	152	152	101%
105	28	F	8"	1	125	125	128	128	102%
105	29	F	8"	1	125	125	119	119	95%
105	30	F	8"	1	125	125	125	125	100%
105	31	F	8"	1	125	125	135	135	108%
105	32	F	8"	1	125	125	126	126	101%
105	33	F	8"	1	125	125	137	137	110%
105	34	F	8"	1	125	125	132	132	106%
105	35	F	8"	1	125	125	137	137	110%
101	HP32	galv	8"x4"	0.22	909	200	968	213	106%
-	HP33	galv	6"x8"	0.33	303	100	312	103	103%
124	HP34	galv	10"x8"	0.55	182	100	201	111	111%
					Design		Actual		
					Cfm	2,560	Cfm	2,672	104%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.
 1) HP40 outside air derived by subtracting HP41 from traverse on main branch.
 2) HP33 outside air not shown on drawings. Given practical design.

Date: 7/04 - 8/04 Tested By: O'Brien / Shenton



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Supply Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
110	36	F	8"	1	125	125	125	125	100%
110	37	F	8"	1	125	125	134	134	107%
112	38	F	8"	1	150	150	148	148	99%
112	39	F	8"	1	150	150	148	148	99%
112	40	F	8"	1	150	150	142	142	95%
112	41	F	8"	1	150	150	142	142	95%
113	42	F	8"	1	125	125	132	132	106%
-	43	F	8"	1	100	100	110	110	110%
115	44	F	8"	1	140	140	149	149	106%
115	45	F	8"	1	140	140	151	151	108%
116	46	F	8"	1	175	175	185	185	106%
116	47	F	8"	1	175	175	190	190	109%
117	48	-	8"	1	200	200	208	208	104%
118	HP37	galv	6"	0.196	204	40	214	42	105%
121	HP38	galv	6"	0.196	204	40	234	46	115%
-	HP27	galv	8"x4"	0.22	545	120	568	125	104%
-	HP26	galv	8"x4"	0.22	364	80	386	85	106%
-	HP28	galv	12"x6"	0.5	240	120	236	118	98%
-	HP29	galv	12"x12"	1	200	200	181	181	91%
-	HP31	galv	8"	0.349	573	200	590	206	103%
					Design		Actual		
					Cfm	2,705	Cfm	2,767	102%

Remarks:

- * Where effective area is equal to 1 a flowhood was used for balancing.
- 1) HP27 outside air derived by subtracting HP26 from traverse on main branch total.
- 2) HP28 outside air derived by subtracting HP29 from traverse on main branch total.
- 3) HP30 was not possible to read. Taped off filter access and calculated outside air by subtracting return air from supply air.
- 4) HP36 outside air derived by subtracting HP35 from traverse on main branch total.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Supply Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
-	HP39	galv	12"x10"	0.83	602	500	648	538	108%
-	HP30	galv	-	-	-	250	235	235	94%
124	HP36	galv	12"x10"	0.83	120	100	131	109	109%
124	HP35	galv	12"x10"	0.83	120	100	120	100	100%
					Design		Actual		
					Cfm	950	Cfm	981	103%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Return Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
322	1	C	6"	1	100	100	70	70	70%
320	2	-	6"	1	40	40	35	35	88%
324	3	-	6"	1	40	40	45	45	113%
325	4	N	8"	1	250	250	127	127	51%
327	5	N	8"	1	200	200	182	182	91%
319	6	-	6"	1	45	45	45	45	100%
330	7	L	8"	1	250	250	210	210	84%
330	8	L	8"	1	250	250	176	176	70%
327	9	L	10"	1	250	250	67	67	27%
329	10	-	8"	1	150	150	165	165	110%
338	11	N	8"	1	170	170	177	177	104%
335	12	N	8"	1	150	150	148	148	99%
337	13	-	6"	1	40	40	44	44	110%
334	14	-	6"	1	40	40	55	55	138%
217	15	-	6"	1	40	40	44	44	110%
220	16	-	6"	1	40	40	40	40	100%
-	17	-	8"	1	200	200	151	151	76%
-	18	-	8"	1	100	100	101	101	101%
-	19	-	8"	1	200	200	221	221	111%
223	20	N	8"	1	250	250	268	268	107%
					Design		Actual		
					Cfm	2,805	Cfm	2,371	85%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.

- 1) Grille # 9 damper does not operate.
- 2) Grille # 14 damper will not close anymore.
- 3) Grille # 20 has no volume damper.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	AHU # 3 Return Air
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
222	21	L	8"	1	250	250	274	274	110%
209	22	F	8"	1	250	250	205	205	82%
202	23	-	8"	1	40	40	62	62	155%
231	24	-	6"	1	40	40	51	51	128%
230	25	-	8"	1	20	20	44	44	220%
226	26	N	8"	1	200	200	207	207	104%
-	27	-	8"	1	150	150	165	165	110%
124	28	-	8"	1	100	100	109	109	109%
118	29	-	6"	1	40	40	39	39	98%
124	30	-	8"	1	40	40	50	50	125%
124	31	-	8"	1	100	100	110	110	110%
124	32	-	8"	1	80	80	77	77	96%
121	33	-	6"	1	40	40	37	37	93%
124	34	-	8"	1	20	20	44	44	220%
-	35	-	6"	1	120	120	120	120	100%
-	36	-	6"	1	40	40	note # 3	note # 3	note # 3
-	37	-	6"	1	40	40	42	42	105%
-	38	-	8"	1	120	120	121	121	101%
-	39	-	8"	1	200	200	198	198	99%
-	40	-	-	1	-	-	-	-	-
					Design		Actual		
					Cfm	1,890	Cfm	1,955	103%

Remarks:	<p>* Where effective area is equal to 1 a flowhood was used for balancing.</p> <p>1) Grille # 23, # 24 & # 25 dampers are closed.</p> <p>2) Grille # 40, # 41 & # 46 were not installed volume dampers were closed.</p> <p>3) Grille # 36 is inaccessible.</p> <p>4) Grille # 30 is full closed.</p> <p>5) MOD that feeds grilles # 47 & # 48 is to be left full open per L.N. Consulting.</p>		
Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton



Testing * Balancing * Commissioning * Services

REGISTER, GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 1
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
116	1	-	21"x1.5"	0.218	1,606	350	1,759	383	110%
116	2	-	21"x1.5"	0.218	1,606	350	1,671	364	104%
					Design		Actual		
					Cfm	700	Cfm	748	107%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.

- 1) Fantech Model FRD-24-14
- 2) Serial # 702572
- 3) Suction static = .97" neg.
- 4) Discharge static = .61" pos.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust Fan # 2
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	MK Plastics
Model #	DHK 3000
Serial #	-
Fan Sheave	4B8.0SK
Bore Size	SK 2 3/16"
Belts/Size/Make	4 BP62 Dayco
Center Distance	21 1/2"

Motor Information

Make/Frame	Weg 284T
Model #	02518EP3E284T
Horsepower	25.0 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	59.3 / 29.5
Motor sheave	4MVP50B64
Bore Size	1 7/8"

Operating Conditions

	Design	Actual
Total Cfm	12,821	12,176
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm		1249
Motor Rpm	1760	1776
Motor Voltage	208	203
Motor Amperage	59.3	38.2 36.9 36.8
Service Factor	1.25	1.25
Corrected F.L.A.	-	60.76

Static Profile

	Design	Actual
External S.P.		note # 1
Fan total S.P.		note # 1
Fan suction S.P.		4.27" neg.
Fan discharge S.P.		note # 1
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		25%

Remarks: 1) Discharge static pressure is turbulent.

Date: 10/11/04 Tested By: O'Brien / Shenton



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 2
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
317	1	FH-18	12"	0.786	1,896	1,490	1,867	1,467	98%
317	2	canopy	4"	0.087	575	50	535	47	93%
317	3	FH-17	12"	0.786	1,896	1,490	1,895	1,489	100%
317	4	canopy	6"	0.196	255	50	274	54	107%
317	5	cabinet	2"	0.021	2,381	50	1,625	34	68%
312	6	I	10"	1	460	460	488	488	106%
315	7	N	8"	1	200	200	217	217	109%
314	8	cabinet	8"	0.349	716	250	282	98	39%
314	9	cabinet	2"	0.021	2,381	50	1,882	40	79%
316	10	FH-13	10"	-	-	1,105	1,175	1,175	106%
316	11	FH-14	10"	0.545	1,697	925	1,657	903	98%
306	12	cabinet	3"	0.049	1,020	50	320	16	31%
305	13	FH-8	62.5x17.2	7.48	117	875	108	808	92%
305	14	FH-7	62.5x17.2	7.48	117	875	105	785	90%
307	15	FH-9	8"	0.349	1,685	588	1,830	639	109%
307	16	FH-9	8"	0.349	1,685	588	1,766	616	105%
307	17	cabinet	3"	0.049	1,020	50	454	22	44%
307	18	cabinet	3"	0.049	1,020	50	333	16	33%
313	19	cabinet	2"	0.021	2,381	50	475	10	20%
313	20	canopy	4"	0.087	575	50	625	54	109%
					Design		Actual		
					Cfm	9,196	Cfm	8,915	97%

Remarks:	<p>* Where effective area is equal to 1 a flowhood was used for balancing.</p> <p>1) 8" exhaust drop in room # 314 reduces to connect to tool. Drop is full open.</p> <p>2) Total to FH-13 & FH-14. 14" AK = 1.069 velocity = 1981 FPM CFM = 2118 2118 CFM minus FH-14 traverse (903 CFM) and 2" drop room 314 (40 CFM) leaves 1175 CFM for FH-13.</p> <p>3) All 2" & 3" drops that are low are full open.</p> <p>4) Set all clean hoods by traverse per manufacturer.</p> <p>5) Set all standard hoods to 100 FPM (+/- 10%) face velocity per UVM.</p> <p>6) FH-9 face velocity = 115 FPM (hood size 84"x18" sash height)</p>		
Date:	10/11/2004	Tested By:	O'Brien / Shenton



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 2
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
313	21	Isotemp	3"	0.049	1,020	50	1,107	54	108%
313	22	FH-11	10"	0.545	2,028	1,105	2,023	1,103	100%
311	23	FH-19	62.5x17.2	7.48	148	1,105	110	823	74%
311	24	cabinet	6"	0.196	510	100	503	99	99%
311	25	FH-20	61.5x18	7.68	114	875	106	814	93%
311	26	canopy	8"	0.349	860	300	780	272	91%
314	27	-	3"	0.049	816	40	856	42	105%
318	28	-	4"	0.087	575	50	623	54	108%
					Design		Actual		
					Cfm	3,625	Cfm	3,261	90%

Remarks:

- * Where effective area is equal to 1 a flowhood was used for balancing.
- 1) Set all clean hoods by traverse per manufacturer.
- 2) Set all standard hoods to 100 FPM (+/- 10%) face velocity per UVM.

Date:	10/11/2004	Tested By:	O'Brien / Shenton
-------	------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust fan # 3
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	MK Plastics
Model #	CH 200
Serial #	-
Fan Sheave	2BK80
Bore Size	Q1 1 1/2"
Belts/Size/Make	2 B40 Jason
Center Distance	14 1/4"

Motor Information

Make/Frame	Weg 184T
Model #	HT005402P
Horsepower	5.0 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	11.8 / 5.9
Motor sheave	2VP42
Bore Size	1 1/8"

Operating Conditions

	Design	Actual
Total Cfm	800	note # 1
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	2514	1696
Motor Rpm	3480	3487
Motor Voltage	208	203
Motor Amperage	11.8	6.4 6.5 6.1
Service Factor	1.25	1.25
Corrected F.L.A.	-	12.09

Static Profile

	Design	Actual
External S.P.		4.9"
Fan total S.P.		4.9"
Fan suction S.P.		1.9" neg.
Fan discharge S.P.		3.0" pos.
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		30%

Remarks: 1) Set per Manufacturer's recommendation for CFM at face of hood.
2) Design CFM at face = 290 Actual CFM at face = 307

Date:	12/29/04	Tested By:	O'Brien / Shenton
-------	----------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust fan # 4
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	MK Plastics
Model #	CH 250
Serial #	-
Fan Sheave	2BK80
Bore Size	Q1 1 1/2"
Belts/Size/Make	2 A40 Jason
Center Distance	12 3/4"

Motor Information

Make/Frame	Weg 184T
Model #	HT007402PSI
Horsepower	7.5 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	17.5 / 8.76
Motor sheave	2VP42
Bore Size	1 1/8"

Operating Conditions

	Design	Actual
Total Cfm	1,105	note # 1
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	2343	1407
Motor Rpm	3460	3518
Motor Voltage	208	203
Motor Amperage	17.5	5.1 5.2 5.0
Service Factor	1.25	1.25
Corrected F.L.A.	-	17.93

Static Profile

	Design	Actual
External S.P.		3.56"
Fan total S.P.		3.56"
Fan suction S.P.		1.09" neg.
Fan discharge S.P.		2.47" pos.
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		10%

Remarks:	1) Set per Manufacturer's recommendation for CFM at face of hood. 2) Design CFM at face = 350 Actual CFM at face = 346		
Date:	12/29/04	Tested By:	O'Brien / Shenton



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust Fan # 5
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	TFI
Model #	-
Serial #	10012
Fan Sheave	1A3.8B4.2
Bore Size	H1
Belts/Size/Make	1 BX40 Dayco
Center Distance	14 1/2"

Motor Information

Make/Frame	Baldor 182T
Model #	M3611T
Horsepower	3.0 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	8.5 - 8.2 / 4.1
Motor sheave	1VP50
Bore Size	1 1/8"

Operating Conditions

	Design	Actual
Total Cfm	925	note # 1
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	1821	
Motor Rpm	1725	1764
Motor Voltage	208	203
Motor Amperage	8.5	4.1 4.3 3.9
Service Factor	1.15	1.15
Corrected F.L.A.	-	8.7

Static Profile

	Design	Actual
External S.P.		note # 3
Fan total S.P.		note # 3
Fan suction S.P.		2.33" neg.
Fan discharge S.P.		note # 3
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		0%

Remarks:

- 1) Set per Manufacturer's recommendation for CFM at face of hood.
- 2) Design CFM at face = 290 Actual CFM at face = 296
- 3) Discharge static is turbulent.

Date:	12/29/04	Tested By:	O'Brien / Shenton
-------	----------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 5
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
318	FH-15	-	12"	0.786	1,177	925	1,374	1,080	117%
					Design		Actual		
					Cfm	925	Cfm	1,080	117%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.
 1) Set by duct traverse as face velocities were very erratic. Also most hoods had side panels apart.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust Fan # 6
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	MK Plastics
Model #	CNW 250
Serial #	-
Fan Sheave	2B4.0
Bore Size	HS 15/16"
Belts/Size/Make	2 B31 Jason
Center Distance	10 1/2"

Motor Information

Make/Frame	Weg 182T
Model #	HT003404P
Horsepower	3.0 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	7.8 / 3.9
Motor sheave	2VP56
Bore Size	1 1/8"

Operating Conditions

	Design	Actual
Total Cfm	1,105	1,216
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	2448	2062
Motor Rpm	1765	1765
Motor Voltage	208	203
Motor Amperage	7.8	6.1 6.2 5.8
Service Factor	1.25	1.25
Corrected F.L.A.	-	7.99

Static Profile

	Design	Actual
External S.P.		note # 1
Fan total S.P.		note # 1
Fan suction S.P.		5.45" neg.
Fan discharge S.P.		note # 1
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		60%

Remarks:	1) Discharge static pressure is turbulent.		
Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 6
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
317	FH-16	-	12"	0.786	1,406	1,105	1,547	1,216	110%
					Design		Actual		
					Cfm	1,105	Cfm	1,216	110%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.
 1) Set by duct traverse as face velocities were very erratic. Also most hoods had side panels apart.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust Fan # 7
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	Greenheck
Model #	CUBE-141-5-X
Serial #	04D10919
Fan Sheave	AK41
Bore Size	3/4"
Belts/Size/Make	1 4L220 Dayco
Center Distance	5 1/4"

Motor Information

Make/Frame	Marathon 56
Model #	BVA56T17D2094K P
Horsepower	1/2 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	2.1 - 2.2 / 1.1
Motor sheave	1VP34S
Bore Size	5/8"

Operating Conditions

	Design	Actual
Total Cfm	1,200	1,206
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	-	1388
Motor Rpm	1725	1754
Motor Voltage	208	203
Motor Amperage	2.1	1.6 1.5 1.6
Service Factor	1.25	1.25
Corrected F.L.A.	-	2.15

Static Profile

	Design	Actual
External S.P.		
Fan total S.P.		
Fan suction S.P.		
Fan discharge S.P.		atmospheric
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		0%

Remarks:

--	--	--	--

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Exhaust Fan # 8
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	Greenheck
Model #	CUC-101-AX-QD
Serial #	03K08570
Fan Sheave	direct drive
Bore Size	direct drive
Belts/Size/Make	direct drive
Center Distance	direct drive

Motor Information

Make/Frame	Marathon 48Y
Model #	AVK48A170286B P
Horsepower	1/4 HP
Volts / Ph / Hz	115 1PH 60HZ
Amperage	3.4
Motor sheave	direct drive
Bore Size	direct drive

Operating Conditions

	Design	Actual
Total Cfm	100	294
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	1725	1725
Motor Rpm	1725	1725
Motor Voltage	115	116
Motor Amperage	3.4	3.1
Service Factor	1.0	1.0
Corrected F.L.A.	-	3.37

Static Profile

	Design	Actual
External S.P.		note # 1
Fan total S.P.		note # 1
Fan suction S.P.		note # 1
Fan discharge S.P.		atmospheric
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		single speed

Remarks: 1) Suction static is non accessible.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

REGISTER , GRILLE & DIFFUSER TEST REPORT

Job Name	Delehanty Hall	System No.	Exhaust Fan # 8
Job Address	University Of Vermont	TBC #	21404

Room Served	Outlet Number	Outlet Code	Outlet Size	Effective Area	Design		Actual		% OF DES.
					FPM	CFM	FPM	CFM	
334	1	-	10"x10"	0.69	145	100	426	294	294%
					Design		Actual		
					Cfm	100	Cfm	294	294%

Remarks: * Where effective area is equal to 1 a flowhood was used for balancing.

- 1) EF # 8 has a direct drive single speed motor.
- 2) No access to ductwork.

Date:	7/04 - 8/04	Tested By:	O'Brien / Shenton
-------	-------------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Hazard EXH Fan # 1
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	Tag is N/A
Model #	Tag is N/A
Serial #	Tag is N/A
Fan Sheave	OD 6.25"
Bore Size	1 7/16"
Belts/Size/Make	2 AP50 Dayco
Center Distance	17 1/4"

Motor Information

Make/Frame	US Electric 213T
Model #	A915A
Horsepower	7.5 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	22.4 - 20.6 / 10.3
Motor sheave	OD 6.0"
Bore Size	1 3/8"

Operating Conditions

	Design	Actual
Total Cfm	6,475	note # 1
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	-	
Motor Rpm	1745	
Motor Voltage	208	
Motor Amperage	22.4	
Service Factor	1.25	1.25
Corrected F.L.A.	-	

Static Profile

	Design	Actual
External S.P.		-
Fan total S.P.		-
Fan suction S.P.		-
Fan discharge S.P.		-
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		60%

Remarks: 1) Fan does not need to be used hazard exhaust fan # 2 takes care of total exhaust load.
2) Fan has a VFD

Date:	10/11/04	Tested By:	O'Brien / Shenton
-------	----------	------------	-------------------



Testing * Balancing * Commissioning * Services

AIR MOVING EQUIPMENT TEST REPORT

Job Name	Delehanty Hall	System	Hazard EXH Fan # 2
Job Address	University Of Vermont	TBC #	21404

Unit Information

Make	Tag is N/A
Model #	Tag is N/A
Serial #	Tag is N/A
Fan Sheave	OD 6.25"
Bore Size	1 7/16"
Belts/Size/Make	2 AP50 Carlisle
Center Distance	17 1/4"

Motor Information

Make/Frame	US Electric 213T
Model #	A915A
Horsepower	7.5 HP
Volts / Ph / Hz	208-230/460 3PH 60HZ
Amperage	22.4 - 20.6 / 10.3
Motor sheave	OD 6.0"
Bore Size	1 3/8"

Operating Conditions

	Design	Actual
Total Cfm	6,475	6,319
RA Cfm	-	-
OA Cfm	-	-
Fan Rpm	-	1295
Motor Rpm	1745	1766
Motor Voltage	208	203
Motor Amperage	22.4	12.4 12.7 12.6
Service Factor	1.25	22.95
Corrected F.L.A.	-	-

Static Profile

	Design	Actual
External S.P.		2.95"
Fan total S.P.		2.95"
Fan suction S.P.		1.8" neg.
Fan discharge S.P.		1.15" pos.
Cooling coil S.P.		-
Pre filters / Bag		-
Final filters		-
Outside air % open		-
Sheave % of Max.		20%

Remarks:

Date:	10/11/04	Tested By:	O'Brien / Shenton
-------	----------	------------	-------------------

